



# ROTOTUNA HIGH SCHOOLS MONTHLY

28 April 2022

Check out what  
the we've been  
doing at your  
school!



## Site Welfare

### We have arrived.

It has been a very busy past few weeks as we have been frantically preparing the site for the delivery of our site containers. Creating concrete pads for the containers to be positioned on, power & water supply for the toilets and drainage for the waste to be taken away have all been installed.

Outside the welfare facilities there is 1.4 kms of deer fence that encompasses the construction sites (Whare, Junior and Senior buildings) that are now up, securing the site and has allowed us to begin with the haul roads. The haul roads are nearly completed, leaving us a very large mound of dirt, which could be dubbed the Mt Rototuna



## Whare and the laydown areas

Work has commenced on the Whare site with the removal of the top soil and preparing the laydown area ready for the large trucks and cranes when they arrive.

**GREAT NEWS:** The playground has begun relocated ready for the kids to start their adventures. Beside the playground work preparations has began for the laydown areas and the preload zone.





Welfare facilities set up



Junior building laydown area and building location



Senior building lay down area and building location



Whare building laydown area and building location

## What's happening next month?

- **Preloading Junior and Senior buildings** *duration to install the preload is approx. 2-3 weeks. The preload will be in place for 20 weeks.*
- **Laydown areas for Whare, Junior and Senior buildings** *duration timeframe 7 days*
- **North side building service investigation work** *duration 3 days*
- **Relocation of services** *duration 8 days*

